

ELWHA RIVER, WASHINGTON

CONDITION OF IMPROVEMENT, 30 SEPTEMBER 1989 EXISTING

PROJECT: The project, authorized 12 September 1988 under Section 205 of the 1948 Flood Control Act, as amended, provides for construction of a levee 7,500 feet long, 8 feet high with 12-foot-top width. The project also included constructing levee access ramps, relocating fish hatchery sorting ponds, and interior drainage system consisting of a grated culvert and a 1,500-foot-long ditch parallel to the northern portion of the levee. Progress Of Work: Project construction was completed November 1989. Cost Of Construction: Federal costs of \$1,128,000 and contributed funds of \$376,000 for a total project cost of \$1,504,000 through September 1989.

- [Full Size Elwha Map](#)

Point of Contact: Charles Ifft Phone: 206-764-3406 Email: Charles.H.Ifft@nws02.usace.army.mil