

OROVILLE, WASHINGTON (FLOOD CONTROL)

CONDITION OF IMPROVEMENT, 30 SEPTEMBER 1979 EXISTING

PROJECT: The project adopted June 1974, provides for raising approximately 6,900 lineal feet of levee an average of 2 feet and constructing approximately 2,400 lineal feet of new levee averaging 6 feet in height. The project protects against a 100-year event of 49,000 cfs at the Nighthawk gage, with 3 feet of freeboard. Progress Of Work: A notice to proceed on the construction contract was issued on 1 June 1979. Construction is scheduled for completion by 25 December 1980, with contractor landscape maintenance continuing into December 1981. Cost Of Construction: The construction contract was awarded for \$1,086,960.

- [Full Size Oroville Map](#)

Point of Contact: Charles Ifft    Phone: 206-764-3406    Email: Charles.H.Ifft@nws02.usace.army.mil