

SAMMAMISH RIVER, WASHINGTON

CONDITION OF IMPROVEMENT, 30 JUNE 1971 EXISTING PROJECT: The project, adopted 3 July 1958, provides for major drainage improvement and partial flood protection by enlarging the river channel from Lake Sammamish to Lake Washington, increasing depths an average of 5 feet, and increasing widths from an average of about 15 feet to a range of 32 to 50 feet. Progress Of Work: The project was completed in 1966 and has been transferred to King County for maintenance. Cost Of Construction: \$3,273,060, including \$2,582,537 Corps of Engineers funds, \$1,000 Coast Guard funds, and \$689,523 required contributed funds. Other non-Federal costs are estimated at \$467,800

- [Full Size Sammamish River Map](#)

Point of Contact: Charles Ifft Phone: 206-764-3406 Email: Charles.H.Ifft@nws02.usace.army.mil