

AMERICAN LAKE, VICINITY OF FORT LEWIS, WASHINGTON

CONDITION OF IMPROVEMENT, 30 JUNE 1971 EXISTING PROJECT: The project, authorized by the Chief of Engineers 4 June 1956 under Section 205 of Public Law 858, 80th Congress, as amended, provides for a canal to control flood stages on American Lake by construction of an overflow weir which discharges into a 36-inch-diameter pipe, 815 feet long, and an open channel with 4-foot-bottom width 846 feet long, from American Lake to Sequallitchew Lake, on the Fort Lewis Military Reservation. Progress Of Work: The project was completed in January 1957 and transferred to Pierce County for maintenance. Cost Of Construction: \$69,582, including \$59,582 Corps of Engineers funds and \$10,000 required contributed funds.

- [Full Size American Lake Map](#)

Point of Contact: Charles Ifft Phone: 206-764-3406 Email: Charles.H.Ifft@nws02.usace.army.mil