

9. AMERICAN LAKE, VICINITY OF FORT LEWIS, WASH. (FLOOD CONTROL)

CONDITION OF IMPROVEMENT, 30 JUNE 1971

EXISTING PROJECT: The project, authorized by the Chief of Engineers 4 June 1956 under Section 205 of Public Law 858, 80th Congress, as amended, provides for a canal to control flood stages on American Lake by construction of an overflow weir which discharges into a 36-inch-diameter pipe, 815 feet long, and an open channel with 4 foot bottom width 846 feet long, from American Lake to Sequallitchew Lake, on the Fort Lewis Military Reservation.

PROGRESS OF WORK: Project was completed in January 1957, and transferred to Pierce County for maintenance.

COST OF CONSTRUCTION: \$69,582, including \$59,582 Corps of Engineers funds and \$10,000 required contributed funds.